



PH. NO. 01639-250257, 254425
FAX NO. 01639-251666

DASMESH INSTITUTE OF RESEARCH & DENTAL SCIENCES
TALWANDI ROAD, FARIDKOT

www.dasmeshinstitutes.com

(Recognized by Dental Council of India, New Delhi)

email: dirdsfdk@gmail.com

Ref. No. DC/18

Dated: 22.09.2020

COMPLETION & PERFORMANCE CERTIFICATE

We hereby certify that M/s Hartek Solar Private Limited Part of Hartek Group with Head Office at F-322, Industrial Area, Phase 8-B, Mohali-160055, has effectively implemented the 600 KW Mono-crystalline based rooftop solar photovoltaic power plant in this Institute. The solar photovoltaic power plant is synchronized with the grid.

M/s Hartek Solar Private Limited has successfully commissioned the solar photovoltaic power plant and has been working satisfactorily since commissioning.


Principal 22/9/20

Dr. S.P.S. Sodhi
Principal
Dasmesh Institute of Research
& Dental Sciences, FARIDKOT

To

Principal

Dasmesh Institute of Research & Dental Sciences,

Faridkot


Sub: Completion of work of Solar Project of 600 KW.


Sir,


It is submitted that the installation of Solar Project of 600 KW and its synchronization with DG sets in our Institute by Hartek Solar, Mohali was completed on 18/07/2020. The copy of documents of Net metering and one year Insurance of SPP has been submitted by Hartek Solar, Mohali.

The Solar project and its synchronization with DG set has been running satisfactorily since its commissioning.

Yours faithfully,


Rajpal Singh 22/09/2020
JE(Elec.)


Preetinder Pal Singh 22/9/2020
PA to Principal

A. Preetinder Singh to
Issue Completion Certificate

23/9/20

Completion certificate

18/07/2020

We have successfully completed DG set synchronization at Dasmesh Institute of Research & Dental Sciences, Faridkot. The trials of the DG set has been conducted and are running successful and have been checked by Mr. Rachhpal Singh, JE and Mr. Lovejeet Singh, JE of Dasmesh Institute of Research & Dental Sciences, Faridkot.

All the Wifi system setup has been completed and checked.

All the Inverters are showing online configuration on the havells online portal with userID: divanshu.gupta@hartek.com, there are few minor issues with the Havells portal and that shall be rectified within one week with coordination with Havells.


Havells have still to launch their Mobile application and that once/also shall be launched and Hartek pvt. Ltd. will provide the same.


We have installed complete 600 KW Solar Power Plant on 02/03/2020 and started generation on 04/03/2020

Complete system is running perfectly well and is giving very good generation out of it.

We have notified about poor cleaning cycle to college management, we request to maintain effective cleaning cycle for higher efficiency.

We request college management to issue work completion letter at the earliest.


Hartek Solar Pvt. Ltd.
F-321, Phase 8b, Ind. Area
Mohali - 160055

Received

18/7/2020

Sub: Installation of 600 KW Solar roof Project at DIRDS (Installment No. 7)

In continuation to office sanction dated 19/10/2019 of 600 KW Solar Project @ Rs. 1,92,75,300/- and sanction dated 25/11/2019 of Rs. 5,38,080/- for synchronization of two DG sets with 360 KW Solar Modules was taken. It is submitted that the Solar project of 600 KW at Dasmesh Institute of Research & Dental Sciences, Faridkot started on 23/11/2019 and started generation of electricity on 02/03/2020.

The installation of 600 KW Solar Project and synchronization of two DG sets with Solar project has been completed as per completion certificate submitted by Hartek Group dated 18/07/2020(copy enclosed).

Till now the payment of Rs. 1,78,85,850/- (Rs. 1,73,47,770/- on account of installation of Solar project and Rs. 5,38,080/- on account of synchronization of two DG sets) has been paid to Hartek Group.

1 st Installment	Rs. 19,27,530/- on account of advance payment
2 nd Installment	Rs. 19,27,530/- on account of start of work at site
3 rd Installment	Rs. 67,46,355/- on account of delivery of 295.5 KW project material + Rs. 1,34,520/- on account advance payment for synchronization of DG set
4 th Installment	Rs. 48,18,825/- on account delivery of pending material i.e. of 304.5 KW
5 th Installment	Rs. 19,27,530/- on account of commissioning of 600 KW Solar Project
6 th Installment	Rs. 4,03,560/- on account of synchronization of DG set(final amount)


Thus, Rs. 19,27,530/- final amount on account of completion of work after 2 months are to be paid to Hartek Group Pvt. Ltd.

Submitted for necessary orders, please


Breetinder Pal Singh
21/7/2020


Principal
21/7/2020


Joint Director

Pay Rs 19,27,530/-

Director


22/07/2020


Synchronization of 2 existing DG Sets with Solar Plant of 600 KW Solar Power Plant at DIRDS

(Installment No: 8)

In continuation to office sanction dated 25/11/2019, sanction of Rs. 5,38,020/- was obtained for synchronization of two existing DG set with 600 KW Solar Power Plant . 25% of the amount Rs. 1,34,520/- has been already paid to Hartek group on account of placement of order and as per the terms and conditions settled while placing order the rest of the payment i.e. Rs. 4,03,560/- has to be paid on account of Performa Invoice against dispatch.

As email received today dated 20/05/2020 from Hartek Group through its representative Divanshu Gupta the PVDG synchronization is ready for dispatch and has requested to pay Rs. 4,03,560/- for the same.

Submitted for according the sanction to pay Rs. 4,03,560/- to Hartek group on account of final payment for synchronization of two DG set with Solar Plant at DIRDS site.


Preetinder Pal Singh
20/5/2020



Principal
20/5/2020


Joint Director

Sh. Kakkal A cel.

To pay Rs 4,03,560/-
for supply of DG Set

Director


20/5/2020

3ALIPK8127H1Z6
ALIPK8127H

TAX INVOICE

Mob. 98286-00273

MADAN GOPAL & CO.

Main Bazar, Faridkot-151203, Punjab
Godown: Mai Godri, Faridkot

Whirlpool

★ BLUE STAR
BREATHE EASY

GENERAL
AIR CONDITIONERS
The Extreme Machines

USHA SONY

Authorized Distributor: > Whirlpool > Blue Star > O General Air Conditioner

No. 086

GSTIN..... State Code: 03

Transport/Vehicle No. Ph.....

Dated: 23/4/19

Description of Goods	HSN/SAC Code	Qty.	Unit	Price per Unit	Amount
1. Inverter 2 Ton RTIF A/c 2 Star	8415	1	Pcs	32812/-	32812.00
<p>Installed at Dheeraj town working ok 25/4/19</p> <p>Gurpreet Singh (Store Keeper) DIRDS 25/4/19</p>					
				Total Amount before Tax:	32812.00
				Add: CGST@.....14.....%:	4594.00
				Add: SGST@.....14.....%:	4594.00
				GRAND TOTAL:	42000.00

Received the above goods in perfect condition.
18% will be charged if bill is not paid within 15 days.
No Replacement of Goods, Only Warranty.
of Goods as per respective company policy.
of Goods applicable only at Company Auth. Service Centre.
subject to Faridkot jurisdiction.

41000.00

Signature

25/4/2019